



Minutes 2012 Bond PAT Meeting Jack Yates High School

MEETING #: 21

LOCATION: Library, Jack Yates High School, 3703 Sampson St. Houston, TX 77004

DATE / TIME: April 16, 2015, 5:30pm

ATTENDEES: (those marked with a check were present)

✓	Ray A. Gatlin
	Dan Bankhead
	Leo Bobadilla
	Hermie Thomas
	Kedrick Wright
	Gloria Barrera
✓	Princess Jenkins
	Sue Robertson
	Liz Philippi
	Rufus Browning
	Cletus Johnson
✓	Amie Johnson
✓	Cedrick Winslow
	Krishelle Russell
	Donetrus Hill
	Renette Lucien
	Mark Cohen
	Marier Flowers
	Carolyn Evans
	Pamela Boveland
	Brian Spencer
	Muriel Larry
	Tina Coney
	Christopher Williams
	Jennifer Topper

	Marcus Bland
✓	Carl Davis
	Derrick Sanders
	Ann McCoy
	Roland Cotton
	Iva Ward
✓	Renette Lucien
✓	Arva Howard
	Mark Eden
	Michelle Barnes
	T.C. Williams
	Martha Griffin
	Ebony Edwards
	Miracle Haynes
	Arthur Triplette
	Aubrey Ray
	Kedrick Wright
	Sanda Denkins
	Amber Wright
	Titus Bryant
✓	Johnathan Howard
	F. S. Joseph
	Michon Benson
	Dimitiris Bell
✓	Larry Blackmon

	Margo Hickman
	LTC Sandra Thompson
	Terri Collins
	Dedrick Mills
	Velda Hunter
	Tameka Jeffrey
	Brianna Spencer
	Ray Carrington II
	Ron Roberts
	Amanda Goodie
	Val Clouser
	Jennifer Topper
	Kenyell Banks
	H. Peters
	Gerry Monroe
	Arnell Johnson
	Rosalind Branch
	Deveena Porter
	Ave Broussard Anderson
	Tameka Jeffrey
	Aaron L. Henry
	Reggie Phillips
	Freddie Harris Jr.
	Unterius Larson
	Jacob Shields

	Donald Carroll
	Albert Ray
	Barton Drake
	Barbara Martin
	Wally Huerta
✓	Wardell Ross
	Carolyn Evans Shabazz
✓	Angela Wright Brantley
✓	Maurice Hobson
	Robert Ford
	Joylissa Stafford
	Jamie Watts
	Ishira Shah
	Stacey Dueitt
	Flossie Norman
	Elke Henderson
	Darryl Jackson
	Alan Henry
✓	Johnathan Mitchell
	Matisia Hollingsworth
	Tonya Lott Holden
	Kathy Thompson
	Tamara Brown
	Anthony Stewart
	Valtino Hannon

NOTES:

- The meeting began with noting the next 2 PAT meeting dates of May 21, 2015 at 5:30 pm and the Community meeting on May 19, 2015 at 6:00 pm.

HOUSTON INDEPENDENT SCHOOL DISTRICT

Construction and Facility Services • 3200 Center Street • Houston, Texas 77007-5909
www.HoustonISD.org • www.facebook.com/HoustonISD • www.twitter.com/HoustonISD



2. Project Timeline

- a. April – Design Development completion, beginning Construction Documents
- b. May – PAT Meeting, Thursday May 21st
 - i. Plan and Design Adjustments
 - ii. Preliminary Finish Boards

3. Logistics and Phasing

- a. Phase 1A Existing Conditions and Demolition– Noting Existing School buildings, mechanical yards and transformer
 - i. PAT questions enough parking
- b. Phase 1B Abatement and Demolition, Relocate Library
 - i. PAT questions this strategy; believes this is not possible due to the school's current usage of the spaces in the S.O.C
 - ii. PAT - There are at least 25 classrooms in the S.O.C building. There is no room in any of the other school buildings where the displaced classrooms could be relocated. This would make the school non-functional.
 - iii. PAT-Requests more integration and information from HISD
 - iv. PAT – Would like to inquire about building school on other site
 - v. Need to find out about parking variance with Texas Southern University
 - vi. Get information about moving existing mechanical yard and installing a temporary mechanical yard
 - vii. PAT – would like to not be in temporary buildings
 - viii. PAT – Students temporarily relocating to other schools is not an option
 - ix. Can building occupancy increase? (Currently 70%)
 - x. Discussion of first demolishing portion S.O.C building at north fire wall and installing temporary parking on existing tennis and basketball courts and/or in front of school on existing west lawn.

4. Closing

- a. PAT would like to meet again before Community Meeting on May 19, 2015 to discussed resolved logistics and phasing plan

5. Upcoming Meetings

- a. May
 - i. Community Meeting on May 19, 2015 at 6:00 pm
 - ii. PAT Meeting May 21, 2015 at 5:30 pm
 - 1. Plan and Design Adjustments
 - 2. Preliminary Finish Boards
 - iii. Jack Yates Stories and Artifacts by Alumni – Date and Assignment TBD

Sincerely,

Amanda Goodie

Program Manager

HISD – Construction & Facility Services

3200 Center Street, Houston, TX 77007

Phone: (713) 504-8606

Email: agoodie@houstonisd.org