



Minutes
2012 Bond Project Advisory Team (PAT) Meeting
Bellaire High School

MEETING #: 19

LOCATION: Bellaire High School Library

DATE / TIME: April 28, 2015, 4:00pm

ATTENDEES: (those marked with a check were present)

<input checked="" type="checkbox"/>	Michael McDonough	Principal	<input type="checkbox"/>	Leisa Lovy	Parent
<input checked="" type="checkbox"/>	Sandi Johnson	Parent	<input checked="" type="checkbox"/>	Dan Wilkes	Teacher
<input type="checkbox"/>	Rocky Manuel	Coach	<input checked="" type="checkbox"/>	Debra Campbell	Communications
<input checked="" type="checkbox"/>	Diana Leeson	Staff	<input checked="" type="checkbox"/>	Phil Restivo	Turner
<input checked="" type="checkbox"/>	Andrew Monzon	Asst. Principal	<input type="checkbox"/>	Steven Gee	HISD
<input type="checkbox"/>	Allen Sorrow	Teacher	<input checked="" type="checkbox"/>	Dave Funk	HISD
<input checked="" type="checkbox"/>	Marina Finley	Student	<input type="checkbox"/>	Tracy Christie	Parent
<input type="checkbox"/>	Zachary Wood	Student	<input type="checkbox"/>	Ashley Heng	Teacher
<input type="checkbox"/>	Jay Stubbs	Teacher	<input checked="" type="checkbox"/>	Kent Cantrell	Parent
<input type="checkbox"/>	Any McIntyre	Teacher	<input type="checkbox"/>	Tyler Smith	Student
<input type="checkbox"/>	Swati Narayan	Parent	<input checked="" type="checkbox"/>	Ashley Moody	Student
<input checked="" type="checkbox"/>	Carl Casteel	Librarian	<input type="checkbox"/>	Lizi Ziong	Student
<input checked="" type="checkbox"/>	Chris Fields	HISD	<input checked="" type="checkbox"/>	Joe Tripi	Turner
<input checked="" type="checkbox"/>	Sue Robertson	HISD	<input checked="" type="checkbox"/>	Melissa Turnbaugh	PBK Architects
<input type="checkbox"/>	Judy Long	Community	<input checked="" type="checkbox"/>	Sam Savage	PBK Architects
<input type="checkbox"/>	Todd Blitzer	Community	<input checked="" type="checkbox"/>	Sundaresh Kamath	HISD

PURPOSE: Discussion focused on site plan development and initial floor plan studies.

AGENDA:

- Introductions
- Project Status Update
- What to expect at the next PAT Meeting
- Question and Answer

DISCUSSION:

1. Chris Fields, Heery International Program Manager welcomed the Project Advisory Team (PAT) to the April 2015 meeting. Mr. Fields opened with introductions & agenda review.



2. Mr. Fields and Sue Robertson, General manager- Facilities Planning, reviewed an alternative option with the PAT that is within the construction budget. Mr. Fields noted that the option included 311,883 sqft of new space and the renovation of the existing auditorium. The pool would be deferred. The proposed option would produce a 3 story above-ground parking garage (810 total spaces on site). To accommodate the phasing of the students and staff, Lee and Sharpstown High Schools would be used as swing space during the construction of the new Bellaire High School.
3. Swati Narayan asked if the option would move forward without the approval of the PAT. HISD Trustee Michael Lunceford suggested delaying the project until the entire program capacity can fit on campus.
4. Jay Stubs expressed a concern with the basic assumptions made with the options, he feels the option would not work for the campus.
5. Carl Casteel commented on the deferring of the pool and stated the school would be better off with the current building.
6. Mr. Casteel also stated moving the students off campus would destroy the culture of Bellaire High school and the students should remain onsite.
7. Mr. Blitzer stated he believes renovation of the school could be achieved within budget, and asked that we consider redoing the entire building system.
8. Mr. Casteel stated his concern with parking, and expressed concern with proposing a 3 story garage above ground parking after the city of Bellaire said that would be an issue.
9. Mr. Lunceford asked the management team to present hard numbers and cost for the options. He stated the PAT would like to see the costs to build new versus renovation.
10. Principal Michael McDonough asked what HISD's next steps were since the PAT requested an option not previously approved by the voters. Mr. Lunceford stated he would research renovation options for the school with the HISD Board.

ACTION ITEMS:

1. HISD will evaluate renovation options for Bellaire High School and update the PAT at the next meeting. Once discussions with the HISD Board has taken place.

WHAT TO EXPECT AT THE NEXT PAT MEETING:

1. TBD

NEXT PAT MEETING: May 19, 2015 4:00 pm (to be confirmed), Bellaire High School Library
Please review the meeting minutes and submit any changes or corrections to the author.
After five (5) calendar days, the minutes will be assumed to be accurate.

Sincerely,

Steven Gee

Project Manager
HISD – Construction & Facility Services
3200 Center Street, Houston, TX 77007
Phone: (713) 556-9261
Email: sgee@houstonisd.org