

# Proposed Sinclair Expansion Project Timeline

<i>Construction Event</i>	<i>Expected Timeline From</i>	<i>Expected Timeline To</i>	<i>Expected Duration</i>
24" RCP Storm POC	Thursday 4/29/21	Monday 5/3/2021	3 Days
Site Utilities	Tuesday 5/18/21	Monday 6/7/21	25 Days
Detention Pond	Tuesday 5/18/21	Monday 6/7/21	15 Days
Earthwork & Grading	Tuesday 6/8/21	Monday 6/14/21	5 Days
Centerpoint Electrical Services	Friday 4/9/21	Thursday 6/17/21	50 Days
Electrical Power	Thursday 7/1/21	Wednesday 7/21/21	15 Days
Electrical Lighting & Specialties	Thursday 7/22/21	Wednesday 8/4/21	10 days
Sidewalks & Paths	Friday 7/9/21	Thursday 7/15/21	5 Days
Canopy Installation SW1	Friday 7/9/21	Thursday 7/15/21	5 Days
Finish Grading	Friday 7/16/21	Thursday 7/22/21	5 Days
Fencing	Friday 7/23/21	Thursday 7/29/21	5 days
Hydroseed & Sod	Friday 7/23/21	Thursday 7/27/21	3 Days
Pre-Final / Substantial Installations	Friday 8/6/21	Friday 8/6/21	1 Day
Punchlist	Monday 8/9/21	Friday 8/13/21	5 Days
Final Inspection	Monday 8/16/21	Monday 8/16/21	1 Day
Project Complete	Tuesday 8/17/21	Tuesday 8/17/21	0 Days
Aries Modular Buildings	Monday 6/14/21	Thursday 7/22/21	29 Days
Restrooms	Monday 6/14/21	Friday 7/2/21	15 Days
Delivery & Setup	Monday 6/14/21	Tuesday 6/15/21	2 Days
Plumbing & Electrical	Thursday 6/17/21	Monday 6/21/21	3 Days
Deck & Canopy	Tuesday 6/22/21	Tuesday 6/29/21	6 Days
Underpinning	Thursday 6/24/21	Friday 6/25/21	2 Days
Fire Alarm	Monday 6/28/21	Friday 7/2/21	5 Days
Classrooms	Wednesday 6/16/21	Monday 7/12/21	19 Days
Delivery	Wednesday 6/16/21	Tuesday 6/22/21	5 Days
Setup	Friday 6/18/21	Wednesday 6/30/21	9 Days
Plumbing	Tuesday 6/29/21	Thursday 7/1/21	3 Days
Electrical	Tuesday 6/29/21	Friday 7/2/21	4 Days
Deck & Canopy	Wednesday 6/30/21	Thursday 7/8/21	7 Days
Underpinning	Monday 7/5/21	Thursday 7/6/21	2 Days
Fire Alarm	Thursday 7/1/21	Monday 7/12/21	8 Days
Customer Inspection	Wednesday 7/14/21	Wednesday 7/14/21	1 Day
Punchlist	Thursday 7/15/21	Thursday 7/22/21	6 Days