



Minutes
2012 Bond Project Advisory Team (PAT) Meeting
DeBakey High School for Health Professions

MEETING #: 34

LOCATION: DeBakey High School for Health Professions

DATE / TIME: October 22, 2015 at 4:00pm

ATTENDEES: (those marked with a check were present)

<input checked="" type="checkbox"/>	Agnes Perry	Principal	<input type="checkbox"/>	Mary Hayes	Teacher
<input checked="" type="checkbox"/>	Barbara Williams	Teacher	<input type="checkbox"/>	Charlesetta Deason	Community
<input type="checkbox"/>	Louise Wong	Parent	<input checked="" type="checkbox"/>	Marti George	Staff
<input checked="" type="checkbox"/>	Raj Vadlamudi	PTA	<input type="checkbox"/>	Enrique Sirias	PTA
<input type="checkbox"/>	Chris Saikin	Teacher	<input type="checkbox"/>	Sara Butler	HISD
<input checked="" type="checkbox"/>	Hedi Gerstacker	PTA	<input type="checkbox"/>	Neda Khan	Teacher
<input type="checkbox"/>	Ilba Castro	Teacher	<input type="checkbox"/>	Marla Maharaj	Teacher
<input type="checkbox"/>	Princess Jenkins	HISD	<input checked="" type="checkbox"/>	Steven Gee	HISD
<input type="checkbox"/>	Kedrick Wright	HISD	<input checked="" type="checkbox"/>	Jane Baughman	WHR
<input checked="" type="checkbox"/>	Cindy Villarreal	WHR	<input checked="" type="checkbox"/>	Sizwe Lewis	HISD
<input type="checkbox"/>	Greg Lynch	Tellepsen	<input type="checkbox"/>	Sara Butler	HISD
<input checked="" type="checkbox"/>	Evelin Giron	Tellepsen	<input type="checkbox"/>	Troi Taylor	TCM
<input checked="" type="checkbox"/>	Marie Bielamowicz	Teacher	<input type="checkbox"/>	Doris Rios	Magnet Coordinator
<input type="checkbox"/>	Bernice Sharkey	Dean	<input checked="" type="checkbox"/>	Lana Hayes	Librarian
<input type="checkbox"/>	Aubrey Mendonca	PTA	<input type="checkbox"/>	Natalie Abrameit	Asst. Principal

PURPOSE: Discussions focused on updating the PAT on the status of Construction.

AGENDA:

- Receive Project Update.
- What to expect at the next PAT Meeting.

DISCUSSION:

1. Steven Gee, HISD Project Manager, welcomed the Project Advisory Team (PAT) to the October 2015 meeting and opened the meeting with an agenda review.
2. Evelin Giron, Tellepsen Builders Project Engineer gave the following construction progress report.

Progress to date:

- Steel erection in area 'A' floors 1- 3 is ongoing.
- Remainder of the steel for area 'A', joist and decking will be delivered next week.
- Drop off and pick up drive has been poured.



Planned work through October:

- Continue Steel erection in Area A and start in area B.
- Pour concrete floors in Area A.

2. After Tellepsen's presentation, Mr. Gee opened the floor for questions. Please see section below.

QUESTIONS/ANSWERS:

33:01 How do you stop the vibration from the gym floor? *The Gymnasium Floor will have an isolated concrete slab in order to isolate noise and vibration from the adjacent spaces. Elastomeric closed cell Neoprene Insulation and closure strips have been specified. (Architect)*

33:02 Will there be electrical outlets on the operable walls? *We have one extra outlet on the teaching wall to "make-up" for the lack of outlets at the operable partition. (Architect)*

ACTION ITEMS:

N/A

WHAT TO EXPECT AT THE NEXT PAT MEETING:

1. Project status update.

NEXT PAT MEETING: Thursday, December 10, 2015 4:00 pm, DeBakey High School Library

Please review the meeting minutes and submit any changes or corrections to the author. After five (5) calendar days, the minutes will be assumed to be accurate.

Sincerely,

Steven Gee

Project Manager
HISD – Construction & Facility Services
3200 Center Street, Houston, TX 77007
Phone: (713) 556-9261
Email: sgee@houstonisd.org