

Minutes 2012 Bond Project Advisory Team (PAT) Meeting High School for Law & Justice

MEETING #: 19

LOCATION: High School for Law & Justice Library

DATE / TIME: March 9, 2015 2:45pm

ATTENDEES: (those marked with a check were present)

| \checkmark | Mostiet, Carol | Principal |
|--------------|---------------------|-----------|
| | Alexander, Patricia | Faculty |
| | Chasteen, Don | Faculty |
| \checkmark | Franklin, Shmecka | Faculty |
| | Garma, Hector | Faculty |
| | Hooten, Josh | Faculty |
| \checkmark | Johnson, George | Faculty |
| | Liggett, Brooks | Faculty |
| | Martindale, | Faculty |
| | Michael | |
| | Motte, Jerome | Faculty |
| \checkmark | Roddiger, Christina | Faculty |
| | Theall, Javonte | Faculty |
| \checkmark | Topper, Jennifer | Faculty |
| | Wells, Ross | Faculty |
| | Holmes, Valgene | Faculty |
| \checkmark | Mendez, Yesnia | Student |
| \checkmark | Kirksey, Miyanna | Student |

| | Felicia Bowman | Parent |
|--------------|-------------------|-----------|
| | Jeff Davis | Community |
| | | |
| | Bankhead, Dan | HISD |
| | Clayton, Clay | HISD |
| | Ford, Eric | HISD |
| | Funk, Dave | HISD |
| | Peeples, Andreas | HISD |
| | Robertson, Sue | HISD |
| ~ | Woods, Mike | HISD |
| | Wright, Kedrick | HISD |
| | Albert, Joan | Page |
| \checkmark | Cohen, Matthew | Page |
| | Flatt, Jamie | Page |
| | French, Jim | DLR |
| | Heger, Wendy | Page |
| | Lee, Elain | Page |
| | Sowells, Trinisha | Page |

PURPOSE: General project status update

AGENDA:

- Introductions
- Review of project milestones
- Property purchase
- Street Abandonment
- Clearing existing structures
- Bidding
- Start of construction
- Occupancy



DISCUSSION:

- 1. Mike Woods, HISD Project Manager welcomed visitors and members to the meeting.
- 2. The property purchase was completed February 19, 2015. HISD is now the outright owner of the property.
- 3. The property purchase included multiple parcels of land. The process required to consolidate the property into one parcel is referred to as replatting. This is a requirement of the City of Houston. The process includes, among other things documentation defining the new legal description of the property. Approval is a two-step process. The Joint Referral Committee (JRC) reviews and issues a technical approval of the planned consolidation, commenting on utility impacts and other issues salient to the city. Subsequently, council action is required for formal approval. Each part is an 8-12 week process.
- 4. The campus plan involves abandonment of 6 block faces of streets. Street abandonment is also considered in the JRC review process.
- 5. With ownership of the property, HISD now has access to complete environmental sampling of the existing structures on the site. After testing and documentation of results, abatement of some structures will likely be required.
- 6. Subject to completion of the replatting process, the permitting and bid process should be complete by the end of the summer.
- 7. Occupancy is projected for the spring semester of 2017.

QUESTIONS/ANSWERS:

ACTION ITEMS:

1. As a follow-up to a previous inquiry, Matt Coen, Page\ requested student council/staff recommendations for appropriate terminology to be used in the building graphics.

NEXT PAT MEETING: Monday, April 13, 2015 in the High School for Law & Justice library.

Please review the meeting minutes and submit any changes or corrections to the author. After five (5) days, the minutes will be assumed to be accurate.

Sincerely,

Mike Woods

Program Manager HISD – Construction & Facility Services 3200 Center Street, Houston, TX 77007 Phone: (713) 556-9253 Email: mwoods2@houstonisd.org