



Minutes
2012 Bond Project Advisory Team (PAT) Meeting
High School for Law & Justice

MEETING #: 20

LOCATION: High School for Law & Justice Library

DATE / TIME: April 13, 2015 2:45pm

ATTENDEES: (those marked with a check were present)

<input checked="" type="checkbox"/>	Mostiet, Carol	Principal	<input type="checkbox"/>	Felicia Bowman	Parent
<input type="checkbox"/>	Alexander, Patricia	Faculty	<input type="checkbox"/>	Jeff Davis	Community
<input type="checkbox"/>	Chasteen, Don	Faculty	<input type="checkbox"/>	Bankhead, Dan	HISD
<input checked="" type="checkbox"/>	Franklin, Shmecka	Faculty	<input type="checkbox"/>	Clayton, Clay	HISD
<input type="checkbox"/>	Garma, Hector	Faculty	<input type="checkbox"/>	Ford, Eric	HISD
<input type="checkbox"/>	Hooten, Josh	Faculty	<input type="checkbox"/>	Funk, Dave	HISD
<input type="checkbox"/>	Johnson, George	Faculty	<input type="checkbox"/>	Peeples, Andreas	HISD
<input type="checkbox"/>	Liggett, Brooks	Faculty	<input type="checkbox"/>	Robertson, Sue	HISD
<input type="checkbox"/>	Martindale, Michael	Faculty	<input checked="" type="checkbox"/>	Woods, Mike	HISD
<input type="checkbox"/>	Motte, Jerome	Faculty	<input checked="" type="checkbox"/>	Wright, Kedrick	HISD
<input checked="" type="checkbox"/>	Roddiger, Christina	Faculty	<input type="checkbox"/>	Albert, Joan	Page
<input type="checkbox"/>	Theall, Javonte	Faculty	<input checked="" type="checkbox"/>	Cohen, Matthew	Page
<input type="checkbox"/>	Topper, Jennifer	Faculty	<input type="checkbox"/>	Flatt, Jamie	Page
<input type="checkbox"/>	Wells, Ross	Faculty	<input type="checkbox"/>	French, Jim	DLR
<input checked="" type="checkbox"/>	Garza, Juan	Student	<input type="checkbox"/>	Heger, Wendy	Page
<input checked="" type="checkbox"/>	Mendez, Yesnia	Student	<input type="checkbox"/>	Lee, Elain	Page
<input checked="" type="checkbox"/>	Kirksey, Miyanna	Student	<input type="checkbox"/>	Sowells, Trinisha	Page

PURPOSE: General project status update

AGENDA:

- Introductions
- Review of project status
 - Street Abandonment
 - Clearing existing structures



DISCUSSION:

1. Mike Woods, HISD Project Manager welcomed visitors and members to the meeting.
2. The Joint Referral Committee (JRC) review has been completed and approved pending inclusion of miscellaneous utility connection requirements in the construction documents. Subsequently, council action is required for formal approval. That is an 8-12 week process.
3. Environmental sampling of the existing structures is complete. Testing is ongoing and upon completion, a report will be generated. Abatement of some structures is likely required.
4. As discussed previously, the permitting and bid process should be complete by the end of the summer.
5. Occupancy is projected for the spring semester of 2017

QUESTIONS/ANSWERS: NONE

ACTION ITEMS: NONE

NEXT PAT MEETING: Monday, May 11, 2015 in the High School for Law & Justice library.

Please review the meeting minutes and submit any changes or corrections to the author.
After five (5) days, the minutes will be assumed to be accurate.

Sincerely,

Mike Woods

Program Manager
HISD – Construction & Facility Services
3200 Center Street, Houston, TX 77007
Phone: (713) 556-9253
Email: mwoods2@houstonisd.org