

Minutes 2012 Bond Project Advisory Team (PAT) Meeting High School for Law & Justice

MEETING #: 21

LOCATION: High School for Law & Justice Library

DATE / TIME: May 11, 2015 2:45pm

ATTENDEES: (those marked with a check were present)

✓ Mostie	t, Carol	Principal		Felicia Bowman	Parent
Alexan	der, Patricia	Faculty		Jeff Davis	Community
Chaste	en, Don	Faculty		Bankhead, Dan	HISD
✓ Frankli	n, Shmecka	Faculty		Clayton, Clay	HISD
Garma	, Hector	Faculty		Ford, Eric	HISD
Hooter	ı, Josh	Faculty		Funk, Dave	HISD
Johnso	n, George	Faculty		Peeples, Andreas	HISD
Liggett	, Brooks	Faculty		Robertson, Sue	HISD
Martino Michae	,	Faculty	✓	Woods, Mike	HISD
Motte,	Jerome	Faculty	✓	Wright, Kedrick	HISD
✓ Roddig	er, Christina	Faculty	✓	Butler, Sara	HISD
Theall,	Javonte	Faculty	✓	Cohen, Matthew	Page
Toppe	r, Jennifer	Faculty		Flatt, Jamie	Page
Wells,	Ross	Faculty		French, Jim	DLR
✓ Correz	, Briesyela	Student		Heger, Wendy	Page
✓ Mende	z, Yesnia	Student		Lee, Elain	Page
✓ Kirksey	/, Miyanna	Student		Sowells, Trinisha	Page

PURPOSE: General project status update

AGENDA:

- Introductions
- Review of activity
 - o Street abandonment status update
 - Progress in clearing existing structures



DISCUSSION:

- 1. Mike Woods, HISD Project Manager welcomed visitors and members to the meeting.
- 2. Street abandonment and utility disconnect status update:
 - a. HISD received Joint Referral Committee (JRC) approval to abandon the streets. The letter includes several action items that the Design Team is resolving. Council Action, required for formal approval is pending.
 - b. Utility disconnects have been requested for 110 addresses. Two have been successfully disconnected so far.
- 3. Progress in clearing existing structures
 - a. Most of the existing structures have been secured.
 - b. The site is partially fenced.
 - c. Several squatters are still present on the site. However, the 30 day eviction notice has not yet expired.
- 4. Environmental testing and abatement:
 - a. Environmental testing is complete.
 - b. Presence of some material requiring abatement was detected.
 - c. Documentation required to complete abatement is ongoing.
- 5. Anticipated permitting schedule:
 - a. Permit review Issue submittal is contingent on council action.
 - b. Construction documents are scheduled to be submitted to the City of Houston for Permit Review on 5/25/2015.
- 6. Occupancy is projected for the spring semester of 2017.
- **7.** The latest cost estimate received from the General Contractor indicates that the project is over budget. Previously proposed base bid upgrades and add alternates discussed in March will have to be withdrawn.

QUESTIONS/ANSWERS: NONE

ACTION ITEMS: NONE

NEXT PAT MEETING: Monday, June, 8, 2015 at 2:45pm.

Please review the meeting minutes and submit any changes or corrections to the author. After five (5) days, the minutes will be assumed to be accurate.

Sincerely,

Mike Woods

Program Manager
HISD – Construction & Facility Services
3200 Center Street, Houston, TX 77007

Phone: (713) 556-9253

Email: mwoods2@houstonisd.org