



Minutes 2012 Bond Project Advisory Team (PAT) Meeting High School for Law and Justice

MEETING #: 001

LOCATION: High School for Law and Justice

DATE / TIME: November 10, 2015 1:30pm

ATTENDEES: (those marked with a check were present)

<input checked="" type="checkbox"/>	Carol Mosteit	Principal
<input checked="" type="checkbox"/>	Yesenia Mendez	Student
<input checked="" type="checkbox"/>	Spencer Wingate	RGCI
<input type="checkbox"/>	Clay Clayton	HISD
<input checked="" type="checkbox"/>	Dinah Eghan-Wiafe	HISD
<input type="checkbox"/>	Jim Rice	RGCI
<input type="checkbox"/>	Wendy Heger	Page/
<input checked="" type="checkbox"/>	Tim Broughton	3BCi
<input checked="" type="checkbox"/>	Eddie Elrod	3BCi
<input type="checkbox"/>		
<input type="checkbox"/>		

<input checked="" type="checkbox"/>	Don Chastain	Teacher
<input type="checkbox"/>	Robert Barrera	RGCI
<input type="checkbox"/>	Dan Bankhead	HISD
<input type="checkbox"/>	LaJuan Harris	HISD
<input checked="" type="checkbox"/>	Matisia Hollingsworth	HISD
<input type="checkbox"/>	Jeffrey Bricker	Page/
<input checked="" type="checkbox"/>	Matthew Cohen	Page/
<input checked="" type="checkbox"/>	Danny Struzick	3BCi
<input type="checkbox"/>	Peter Coleman	3BCi
<input type="checkbox"/>		
<input type="checkbox"/>		

PURPOSE: The purpose of the meeting is to provide a construction progress update.

AGENDA:

- Introductions
- Construction progress update

DISCUSSION:

1. Status:
 - a. Demolition of structures is scheduled to begin on 11-19-15.
 - b. Sanitary sewer disconnect permits are in hand and work is under way for that scope of work.
 - c. Anticipated completion of sanitary sewer disconnects: 11/11/15.
 - d. Once all green tags have been obtained for sanitary sewer disconnects, demolition permit may be applied for and obtained.
 - e. Temporary fence is installed
 - f. Demolition of structures should be complete in the 1st quarter of 2016.



WHAT TO EXPECT AT THE NEXT PAT MEETING:

1. Construction progress update

NEXT PAT MEETING: Tuesday, December 14, 2015 1:30 pm, HSLJ Library.

Please review the meeting minutes and submit any changes or corrections to the author. After five (5) days, the minutes will be assumed to be accurate.

Sincerely,

Spencer M. Wingate

Program Manager

HISD – Construction & Facility Services

3200 Center Street, Houston, TX 77007

Phone: (713) 556-9347

Email: swingate@houstonisd.org