

Minutes 2012 Bond Project Advisory Team (PAT) Meeting The High School for the Performing and Visual Arts

HSPVA

MEETING #: 018 LOCATION: HSPVA DATE / TIME: November 10, 2014, 3:45pm **ATTENDEES:** (those marked with a check were present) R. Scott Allen Pat Bonner Principal LuAnne Carter Robert Barrera, Jr. RGCI LaJuan Harris HISD - Planner Marc Duncan Iona Bruckner Gensler Virginia Ballard Gensler Eastman Landry Michelle Neary Harrison Kornberg Architects \checkmark Eileen Montgomery Daniel Kornberg Meredith Epley-McWilliams \checkmark Gensler Cyndy Ogden **HSPVA** Stephen Crawford Angela Aple \checkmark Leticia Suarez **HSPVA** David Sheard David Waddell Miguel Alarcon **HSPVA HSPVA** Tim Glover Oscar Perez Ricardo Mena **HSPVA** Jennifer Chase Jacqueline M. **HSPVA** Cindy Diaz Carol Fennell **HSPVA** Tess Elmore William Hoffman **HSPVA** Miriam Martinez Nancy Love **HSPVA** Mercy Rodriguez Wyatt Bingham **HSPVA** Dana Harrell Stephanie Wachs **HSPVA** Shanta Childers Shannon Carter **HSPVA** Julia Hall **Pawl Davis HSPVA** Brad Smith Dorothy Patel **HSPVA** Herb Pasternak Gabriela Diaz **HSPVA** Lisa Noyes Charles Easter **HSPVA** Molly Blanchette Janie Carothers **HSPVA** Chris Sticknev Rodolfo Morales **HSPVA** Warren Sneed Nicole D. **HSPVA** Janet Meyer Dee Julian **HSPVA** Shran **Community Representative** Tamara Thompson Lvnlev Cardenas Laura Harlon **Travis Springfield HSPVA** Laura Williams **HSPVA** Lamelle Sartain

> HOUSTON INDEPENDENT SCHOOL DISTRICT Construction and Facility Services • 3200 Center Street • Houston, Texas 77007-5909 www.HoustonISD.org • www.facebook.com/HoustonISD • www.twitter.com/HoustonISD

	HISD B	ond			
	BUILDING EXCEL Spencer Wingate Kedrick Wright Eddie Smith	LENCE RGCI HISD - Design Cadence McShane	✓ ✓	Larry Trout Lester Yuen Kimberly Hickson	HSPVA Gensler Gensler
✓ ✓ ✓ ✓ ✓	Terry Cominsky Alene Haehl Judith Switek Nancy Nodler Scott Salisbury	HSPVA HSPVA HSPVA Gensler Cadence McShane	✓ ✓ ✓	Bob Eury Patrick Peters Bob Bedrich Bill Stewart	HSPVA HSPVA Cadence McShane Cadence McShane

PURPOSE: The purpose of the meeting was to provide an update on the final color scheme selections and the status of the schedule governing project mobilization.

AGENDA:

- Introductions
- Gensler Present final color schemes/selections
- Cadence McShane Construction preconstruction and mobilization update
- · What to expect at the next Project Advisory Team meeting

DISCUSSION:

R. Scott Allen, Ed.D, Principal, welcomed the participants to the PAT meeting.

- 1. Ms. Nancy Nodler with Gensler, presented the final color and material selections to the group. A sample of these selections were laid out on tables near the exterior windows of the dining area for the group to be able to observe while Ms. Nodler was speaking. No objections from the group were made regarding the final selections.
- 2. Mr. Bob Bedrich with Cadence McShane Construction, presented an overview of the project:
 - a. Current Status
 - (1) Working on Phase I Guaranteed Maximum Price (GMP): Site exploration and soil retention design
 - (2) Working on Phase 2 GMP: Structural excavation and concrete foundation/structure up to street level
 - (3) Continuing verification of overall project budget and confirmation of alternates
 - (4) Working with City of Houston on street and sidewalk closure plans

(5) Working with Enwave, the chilled water supplier, on chilled water installation work plan

- b. Procurement Overview
 - (1) Site retention designer/installer has been released to start retention system design.
 - (2) Phase 2 Bid Process will begin in November of 2014
 - (3) GMP for Phase 2 scheduled to be submitted on December 11, 2014
 - (4) Anticipate mobilizing for structural excavation week of December 15, 2014
 - (5) The balance of the project trades will bid the Phase 3, 100% Construction Documents during the first week of January 2015

WHAT TO EXPECT AT THE NEXT PAT MEETING:



NEXT PAT MEETING: Monday, December 8, 2014 3:45 pm, HSPVA

Please review the meeting minutes and submit any changes or corrections to the author. After five (5) days, the minutes will be assumed to be accurate.

Sincerely,

Spencer Wingate Program Manager HISD – Construction & Facility Services 3200 Center Street, Houston, TX 77007 Phone: (713) 556-9347 Email: swingate@houstonisd.org