

Minutes 2012 Bond Project Advisory Team (PAT) Meeting Milby High School

MEETING #: 031

LOCATION: Jones High School

DATE / TIME: January 26, 2016, 4:15pm

ATTENDEES: (those marked with a check were present)

TENDLES. (tilose marked with a check were present)										
	✓	Roy de la Garza	Principal		Stephanie Hobbs	Teacher/English				
		Steven P Amedeo	Teacher		Cecilia A Jackson-Witt	Teacher/Sp. Ed. Dir.				
		Dave Bertram		√	Noelia G Longoria	SSO				
		Albert W Brown	Teacher		Marcia Powell	Teacher/ Music				
		Philip Camp	Teacher/ Coach	✓	Rowena M Verdin	Librarian				
	✓	Richard Carroll	Business Mgr.		Andre Rodriguez	Teacher/ Soc St				
	✓	Norma Conerly	Milby Alumni Dir.		Cynthia Rodriguez	Nurse				
	✓	Owen Conerly	Milby Alumni Dir.		Brooke C. Skeen	Teacher/ AVID				
		Remy Dillenseger	Teacher		Accelyn S. Williams	Asst. Principal				
		James K. Duffer	Teacher/ Coach		Jeffrey Stear	Teacher/Engineer				
	✓	William Ellis	Asst. Principal		Dan Bankhead	HISD				
		Gloria Barrera	HISD		Clay Clayton	HISD				
		Chris Fields	HISD	✓	LaJuan Harris	HISD				
		Jody Henry	Kirksey		Nicola Springer	Kirksey				
	✓	Bill Dwyer	Kirksey		Eric Ford	HISD				
		Dillard Delafosse	Kirksey		Kedrick Wright	HISD				
		Carlos Morales	Athletics		Alicia Green	Teacher/ Fine Arts				
		Melissa Krause	FDP		Candiss Drexler	Teacher/ Dance				
		Stacy Gallegos	Teacher		Claudine Crego	Teacher				
		Rosa Rodriguez	Parent		Pat Perez	Parent				
		Martha Espinosa	Parent/ Alumni		Aracely Esparza	Parent				
		Mary Castillo	Friend/ Foundation		Joe R. Dominguez	Alumni				
		Consuelo Dominguez	Milby Alumni		Georgie Ana M. Spears					
		Joe Simmons	Alumni		Zakary Rodriguez	Teacher				
	✓	Brian Mahoney	Tellepsen		Mario Guerrero	Teacher				
		Linda Laur	Teacher/ Coach		Terrence Murray	Teacher				
		Linda Salinas	Alumni		Mindy Pantoja	Milby - Clerk				
		Valencia Fry	Milby - Cosmetology		Rocio Solis	Parent				
f		Tymesha Robinson	HISD		Dolores Salinas	Milby Hisp. Alumni				
		Fred Salinas	Milby Hispanic		Veronica Gergands	Teacher				



	Carlos Salas	Milby High School		Martha Rodriguez	Alumni
	Xanicza Ledezma	Milby High School		Luis Lopez	Milby High School
✓	Mindy Pantoja	Library Clerk, Milby	✓	Angel Cantu	Milby Student
	Lana Coble	Tellepsen		Linda Laur	Swimming Coach
	Terrence Murras	Milby High School		Bubba Wilkerson	Tellepsen
	Sizwe Lewis	HISD		Rosemary Grant	HISD
	Ramiro Fonseco	Park Place		Claire Green-Sirard	Milby HS/ Teacher
	Mark Kerrissey	HFT	√	Mark Crippen	HISD
	Steve Guderian	Tellepsen		Grenida Lathan	HISD Chief
\checkmark	Anthony Mares	Milby Student			

PURPOSE: The General Contractor, Tellepsen, will provide a status update of construction and the Architect, Kirksey, will show progress photos.

AGENDA:

- Project Status/ Update from Tellepsen
- Review of Job Site Photos
- What to Expect at the next PAT Meeting

DISCUSSION:

- 1. Mark Crippen distributed the meeting minutes from November, the sign in sheet, and the sign off sheet for the school assigned room numbers for the new Milby High School.
 - a. Principal De La Garza and Richard Carroll signed off on the room numbers that will be used for signage and the fire alarm panel.
- 2. Brian Mahoney provided a project status update.
 - a. Tilt wall panels in E, F, G, and H are complete.
 - b. Tellepsen has had challenges dealing with the rain and trying to complete the slab for area C. Fortunately, this has not affected the critical path at this time.
 - c. Cement stabilized sand will be used in the pad up to one foot below grade to help with water issues.
 - d. Area B panels are being poured on schedule and a pour is scheduled the day after this meeting.
 - e. Area B below grade plumbing is complete.
 - f. The mock up wall was shown and Brian explained that once the walls are complete floor finishes will be mocked up on its slab.
 - g. Brian explained the process for lifting tilt wall panels in area A and B.
 - h. An image of the multi-purpose room was shown and Bill explained the programmed use of the space.
 - i. An image of the bumped out areas in E and F was shown and Brian explained these will be clad in metal wall panel.
 - j. The steel erection in area E and F is complete and the metal decking is being installed.
- 3. Students from Milby High School, Angel Cantu and Anthony Mares provided a presentation from their site visit in December.



QUESTIONS:

- 1. A questing was asked if the existing pool / basement is still leaking.
 - a. Answer: Mark Crippen explained that at this point the existing pool / basement is still leaking. Several solutions for waterproofing the basement have been designed and priced. At this time HISD is weighing the best option based on schedule and budget.

ACTION ITEMS:

1. None at this time.

WHAT TO EXPECT AT THE NEXT PAT MEETING:

- 1. The next PAT meeting will be in April, and further PAT meetings will be held on a quarterly basis.
- 2. The location will be in the same location as the January meeting. This is in the portable buildings next to the AP's office.

NEXT PAT MEETING: April 26, 2016 4:15 pm, Jones High School, Room Portable Building

Please review the meeting minutes and submit any changes or corrections to the author. After five (5) calendar days, the minutes will be assumed to be accurate.

Sincerely,

Mark Crippen

Sr. Project Manager HISD – Construction & Facility Services 3200 Center Street, Houston, TX 77007

Phone: (713) 556-9284

Email: mcrippen@houstonisd.org