



## Minutes Non Bond Fund Project Advisory Team (PAT) Meeting North Forest High School

**MEETING #:** 23

**LOCATION:** North Forest High School

**DATE / TIME:** September 14, 2015, 3:30 P.M.

**ATTENDEES:** (those marked with a check were present)

	Peter Coleman
	Ronald Roberts
√	David Hunter
	Cheryl Lawrence
	Stephanie Square
	Joe Simmons
	Fletcher Davis
	Joanna Yaghooti
	Cedric Winslow
	Kenneth Owens II
√	Thomas Davis

	Fletcher Toliver
	Dr. Richard Fernandez
	David Funk
	Bob Myers
	Clay Clayton
	LaShaun Porter
	Katherine Fisher
	Racquel Davis
√	Daniel Struzick
	Princess Jenkins
	Joseph Harold

√	Jim Beal
	Lauren Stelly
	Wendy Heger
	Carlos Garza
	Derrick Coon`
√	Aaron Johnson
√	Ptah Harding
	Chrystal Blanchard
	Jason Schulte
	Sylvia Woods
	Jeffrey Bricker

**PURPOSE:** The meeting was held at North Forest High School, 10725 Mesa Drive, Room 1013, to discuss above referenced project which included update on the building construction and discuss the building as a LEED credit.

**AGENDA:**

- The purpose of this meeting is to receive an update on the building construction.
- Review building as a LEED credit.
- What to expect at the next PAT meeting



## **DISCUSSION:**

### **Review of the current project work in progress**

B3Ci said the first building slab pour was moved to Tuesday. Steel will start erection Thursday. Storm piping is continuing. Drives are being stabilized for paving. B

B3Ci is assembling GMP #3. This will be the last GMP until demolition of the old high school.

### **LEED Credit – School as a Teaching Tool**

KWAME is getting the syllabus from the environmental class at Worthing.

### **Permit and Revisions:**

Page is making revisions to the drawings for the area concerns in the class rooms. The permit for GMP #3 is currently being processed by the city. Currently Page has seen very few concerns. Mostly they need information from the first two permits.

### **What to expect at the next PAT meeting**

Meeting will be October 12, 2015, at 3:30pm.  
Agenda items will be similar to this meeting.

### **ACTION ITEMS:**

1. Syllabus from Worthing on the environmental course will be given to Page by Kwame since the same course is taught at Worthing.

### **WHAT TO EXPECT AT THE NEXT PAT MEETING:**

1. Review of construction progress and further GMP progress.

**NEXT PAT MEETING:** Monday, October 14, 2015 at 3:30pm, North Forest High School.

Please review the meeting minutes and submit any changes or corrections to the author.  
After five (5) days, the minutes will be assumed to be accurate.

Sincerely,

### **James A Beal**

Program Manager  
HISD – Construction & Facility Services  
3200 Center Street, Houston, TX 77007  
Phone: (713) 417-2900  
Email: [jbeal@houstonisd.org](mailto:jbeal@houstonisd.org)